



## BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



### LILYANA ELEMENTARY SCHOOL (ES#16)

AS OF MARCH 2023

#### WORK COMPLETED AND ONGOING:

##### Site

- Light pole bases complete
- Landscaping – 30% complete
- Sidewalks – 60% complete
- Irrigation – 65% complete
- Continue patching retaining wall

##### Building – Area 1:

- Drywall – 95% complete
- Tape, bed, and paint – 35% complete
- A/V, security, data rough-in complete
- Fire sprinkler rough-in complete
- Ceramic tile – 95% complete

##### Building – Area 2:

- A/V, security, data rough-in complete
- Ceiling grid – 30% complete
- Tape, bed, and paint – 75% complete
- Drywall complete
- Ceramic tile / floor complete
- Roofing installation – 50% complete

##### Building – Area 3:

- A/V, security, data rough-in complete
- Ceiling grid complete
- Electrical trim out – 15% complete
- Plumbing trim out – 10% complete
- HVAC trim out – 65% complete
- Lighting – 60% complete
- Roofing installation – 50% complete
- Ceramic tile / floor complete
- Tape, bed, and paint complete

##### Building – Area 4:

- A/V, security, data rough-in complete
- Ceiling grid – 90% complete
- CMU block in storm shelter complete
- Roofing installation complete
- Tape, bed, and paint – 85% complete
- Interior stone / brick – 20% complete
- Ceramic tile / floor – 80% complete
- Millwork – 40% complete
- Lighting – 85% complete
- Electrical trim out – 60% complete
- Plumbing trim out – 60% complete
- HVAC trim out – 85% complete

# Construction Update - Lilyana Elementary School #16





## BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



### DAN CHRISTIE ELEMENTARY SCHOOL (ES#17)

AS OF MARCH 2023

#### WORK COMPLETED AND ONGOING:

##### Site

- All concrete approaches completed except for southeast approach
- Electrical rough-in for light poles ongoing
- Light poles west side complete
- Final grading west side ongoing

##### Building

- Electrical and plumbing rough-in ongoing – Area 4
- CMU walls ongoing – Area 4
- Storm shelter precast panels complete
- Roofing installation ongoing – Area 4
- Structural steel 50% complete – Area 1 and 2
- Metal stud framing complete – Area 3; ongoing elsewhere
- Door frame installation ongoing
- Storm shelter electrical rough-in ongoing
- Storm shelter concrete roof installation ongoing

# Construction Update - Dan Christie Elementary School #17





## BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



### BRENDA CALHOUN EARLY CHILDHOOD SCHOOL

AS OF MARCH 2023

#### WORK COMPLETED AND ONGOING:

##### Site

- Installation of light poles ongoing
- Dumpster pad concrete

##### Building

- Exterior sheathing installation is complete
- Roofing installation is complete
- Exterior metal panels complete – Area A
- Masonry installation ongoing – Areas A, B and C
- Tape, bed, paint, and texture ongoing – All areas
- Installation of light fixtures, HVAC grilles and sprinkler heads – Area A
- Ceiling grid installation – Area B
- Two-siding of gypsum board walls – Area D

# Construction Update - Brenda Calhoun Early Childhood School





## BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



### DANIEL L. JONES MIDDLE SCHOOL (MS #5)

AS OF MARCH 2023

#### WORK COMPLETED AND ONGOING:

##### Pre-Construction Meetings

- MEP – complete
- Tornado Shelter – week of spring break

##### Site

- Site grading continues
- Utility installation ongoing on the south side of site below Hardy Drive
- Pier drilling is 75% complete
- Grade beams installation ongoing – Area 7
- North parking lot poured week of spring break
- Chemical injection ongoing – Areas 5 and 6; complete – Area 7

# Construction Update - Daniel L. Jones Middle School







## BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



### WALNUT GROVE HIGH SCHOOL (HS#3)

AS OF MARCH 2023

#### WORK COMPLETED AND ONGOING:

##### Site

- Baseball and softball fields are ready for turf (March installation)
- Baseball bleacher installation ongoing
- Softball bleacher seating foundation complete
- Indoor practice field is ready for turf (April installation)
- Football field is ready for turf (March installation)
- Football bleacher seating installation complete
- Began installation of long jump, shot put and pole vault week of spring break
- Detention pond planting of turf to begin once subgrade has dried out
- Irrigation installation ongoing on the south half of the site
- Sod installation ongoing on the west half of the site
- Irrigation well holding tank (April installation)
- Tennis court flatwork installation ongoing
- Sidewalks are continuing around east half of building
- Planning to pour CTE Courtyard and flatwork around Greenhouse in 2 weeks
- Beginning to form plaza entry – Area Q

##### Building

- Steel deck installation ongoing – Area J; still evaluating storm damage to epic deck
- Steel erection to begin week of spring break – Area H
- Poured in place steps to begin on the remaining precast seating
- MEP/Fire Sprinkler overhead ongoing – Areas G (2nd floor), J, K and V
- Framing ongoing – Areas K and L
- Plaster installation ongoing at the high roof – Area J
- Painting ongoing – Areas D, E, G, M, N and V
- Interior CMU walls ongoing – Area J
- Roofing white cap complete – East half of building
- Terracotta tile roof installation ongoing – Area E
- Exterior waterproofing ongoing – Areas K and L

- Brick Veneer installation ongoing – Areas D, G, K and L
- Exterior brick columns and arches ongoing – Area D
- Terracotta rain screen installation ongoing at courtyard – Area B
- Interior storefront installation ongoing
- Fireproofing ongoing – Area J
- Fire alarm is ongoing – Areas E, F, M and V
- Low-voltage rough-in ongoing – Areas E, F, M and V
- Security and access control ongoing – Areas E, F, M and V
- Tile installation ongoing first floor corridor – Areas A, B and C
- Carpet / LVT installation ongoing – Areas P, R and S
- Wood wall installation ongoing
- Millwork and science lab casework installation complete – East half of building
- Coiling door installation ongoing
- Handrail installation ongoing – Areas E, F and G
- Courtyard flat work completed – Area B; courtyard grading ongoing – Area F
- Canopy installation of brick ongoing – Area C
- RTU installation has been completed up to Area H
- Wenger Cabinet Installation ongoing – Areas P and S
- Swing lift installation ongoing – Area C
- Polished plaster in the auditorium to begin mid-March
- Interior steps of auditorium complete
- Brick arches at the Forum entrance ongoing

##### Multipurpose Facility (MPF) and Ancillary Buildings

- Masonry skin installation ongoing at weightroom entrance – Area V
- Plaster ceilings ongoing at locker rooms – Area V
- Ceiling grid installation ongoing – Area T

# Construction Update - Walnut Grove High School #3



**LOOKING SOUTH**  
Walnut Grove High School

Granite Stival Drive



**LOOKING NORTHEAST**  
Walnut Grove High School

