



BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



LILYANA ELEMENTARY SCHOOL (ES#16)

AS OF APRIL 2023

WORK COMPLETED AND ONGOING:

Site

- Landscaping – 40% complete
- Irrigation – 75% complete
- Fencing – 50% complete
- Sidewalks – 90% complete
- Canopies – 75% complete

Building – Area 1:

- Drywall complete
- Tape, Bed, and Paint – 80% complete
- Ceiling Grid complete
- Millwork – 10% complete
- Toilet Partitions/Accessories – 70% complete
- Plumbing Trim-out – 35% complete

Building – Area 2:

- HVAC roof top units (RTU) – 85% complete
- Ceiling Grid – 95% complete
- Tape, Bed, and Paint complete
- Millwork – 15% complete
- Toilet Partitions/Accessories – 85% complete
- Electrical Trim-out – 50% complete
- Plumbing Trim-out – 50% complete
- HVAC Trim-out – 75% complete
- Lighting – 70% complete
- Sprinkler Drops – 15% complete

Building – Area 3:

- HVAC roof top units (RTU) – 80% complete
- Electrical Trim-out – 90% complete
- Plumbing Trim-out – 70% complete
- HVAC Trim-out – 95% complete
- Lighting complete
- Toilet Partitions/Accessories – 85% complete
- Millwork – 30% complete
- Sprinkler Drops – 95% complete

Building – Area 4:

- Ceiling Grid – 90% complete
- HVAC roof top units (RTU) – 65% complete
- Millwork – 75% complete
- Tape, Bed, and Paint – 95% complete
- Kitchen Equipment – 90% complete
- Gym Equipment – 95% complete
- Interior Stone/Brick – 60% complete
- Ceramic tile/floor – 80% complete
- Lighting – 95% complete
- Electrical Trim Out – 80% complete
- Plumbing Trim Out – 70% complete
- HVAC Trim Out – 95% complete

Construction Update - Lilyana Elementary School #16





BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



DAN CHRISTIE ELEMENTARY SCHOOL (ES#17)

AS OF APRIL 2023

WORK COMPLETED AND ONGOING:

Site

- Topsoil ongoing
- Light pole installation ongoing

Building – Area 1:

- All framing complete
- Above ceiling rough-in ongoing – 40% complete

Building – Area 2:

- All framing complete
- Above ceiling rough-in ongoing – 85% complete
- Drywall installation ongoing – 15% complete

Building – Area 3:

- MEP rough-in – 95% complete
- Drywall installation complete
- Tape and bed ongoing
- Tiling ongoing

Building – Area 4:

- MEP rough-in 95% complete; Clerestory finishing up
- Drywall installation – 95% complete
- Roofing installation at storm shelter ongoing
- Tape, Bed, and Paint – 85% complete
- A/V, Security, Data Rough-in – 10% complete
- Ceramic tile/floor in kitchen – 85% complete

Construction Update - Dan Christie Elementary School #17





BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



BRENDA CALHOUN EARLY CHILDHOOD SCHOOL

AS OF APRIL 2023

WORK COMPLETED AND ONGOING:

Site

- Sidewalks and flatwork on north side of building
- Topsoil north side of building
- Irrigation on north side of building
- Underground drainage piping in courtyard
- Dumpster pad concrete

Building

- Metal roof installation – Areas B and C
- Exterior metal wall panels installation – Area C
- Masonry installation – Areas C and D
- Tape, bed, paint, and texture – All Areas
- Light fixtures, HVAC grilles and sprinkler heads at acoustical ceilings complete
- Ceiling grids complete – All areas
- Rulon ceiling panels installation ongoing – Area A
- Millwork installation ongoing – Area A
- Plumbing fixture installation – Area A
- Floor and wall tile installation ongoing – Area C
- Gypsum board at ceilings – Area D

Construction Update - Brenda Calhoun Early Childhood School





BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



DANIEL L. JONES MIDDLE SCHOOL (MS #5)

AS OF APRIL 2023

WORK COMPLETED AND ONGOING:

Site

- Site grading at fire lanes is ongoing
- Water and sanitary sewer installation is complete
- Testing of waterline took place first week of this month
- Storm drain installation is ongoing underneath Hardy Drive and the east fire lane
- North Parking Lot is 90% complete

Building

- Main building piers are complete
- Chemical injection is complete
- Grade beams are complete – Areas 3 and 7
- Grade beams are ongoing – Areas 2, 5 and 6
- Primary electrical easement has been sleeved for CoServ

Construction Update - Daniel L. Jones Middle School





BOARD UPDATE

PROSPER INDEPENDENT SCHOOL DISTRICT



WALNUT GROVE HIGH SCHOOL (HS#3)

AS OF APRIL 2023

WORK COMPLETED AND ONGOING:

Site

- Baseball and softball fields are ready for turf (Installation this month)
- Football field turf installation is complete
- Track installation is ongoing
- Detention pond planting of turf to begin once subgrade has dried out
- Irrigation installation ongoing on the south half of the site
- Sod installation ongoing on the west half of the site
- Irrigation well holding tank to be installed this month
- Baseball and softball bleacher installation is complete
- Baseball and softball press box installation is ongoing
- Tennis court flatwork placement is ongoing
- Football concession stand concealed lintel install is ongoing
- Terracotta roof installation is ongoing at both concession stands
- Sidewalks are progressing from the east half of the building, moving west
- Greenhouse installation is 95% complete
- Area Q entry topping slab is ongoing

Building

- Steel erection is ongoing – Area H
- Poured in place steps are ongoing – Area J
- MEP/Fire Sprinkler overhead ongoing – Areas G, J and V
- Framing ongoing – Areas K and L
- Plaster installation at high roof ongoing – Area J
- Painting ongoing -Areas D, E, G, M, N and V
- Interior CMU walls ongoing – Area J
- Roofing white cap complete – East half of the building
- Terracotta tile roof installation ongoing – Areas E and G
- Exterior waterproofing ongoing – Areas K and L

- Brick Veneer installation ongoing – Areas D, G, K and L
- Terracotta rain screen installation ongoing – Areas E and G
- Interior storefront installation ongoing
- Fireproofing installation ongoing – Area J
- Fire alarm is ongoing – Areas F, J, M and V
- Low-voltage rough-in ongoing – Areas F, J, M and V
- Security and access control installation ongoing – Areas F, J, M and V
- Tile installation is complete – East half of the building
- Carpet/LVT is complete – East half of the building
- Wood wall installation ongoing
- Benches and portal entrances are ongoing
- Coiling door installation is ongoing
- Handrail installation ongoing – Areas E, F and G
- Courtyard flat work is complete – Area B; grading is ongoing in courtyard – Area F
- Masonry installation ongoing at canopy – Area C
- Wenger Cabinet installation is 90 % complete
- Swing lift is complete – Area C
- Ceiling grid installation is ongoing – Area T
- Polished plaster in the Auditorium is ongoing
- Brick arches at the Forum entrance are ongoing

Multipurpose Facility (MPF) and Ancillary Buildings

- Masonry skin installation ongoing at weightroom entrance – Area V
- Indoor practice field is ready for turf (installation this month)
- Plaster ceilings are complete

Construction Update - Walnut Grove High School #3

